

## JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

### Status for the Week of August 13, 2012

During the week of August, the following events took place. Interior work consisted of ceiling insulation on third floor; elevators; wall insulation, sheet rock, framing, electrical, plumbing, and fire sprinkler work on all floors; ceiling grid, lights, diffusers, and sprinkler heads on third floor; storefront framing in the lobby; ceramic tile at the bathrooms; and taping, sanding, and painting. Exterior work: windows and sills, roof coping, stone at site walls, and exterior insulation finish system (EIFS).

### Schedule for the Week of August 20, 2012

The schedule for the week of August 20 has the following events: Sheet rock and wall insulation on second and first floors; ceiling grid on third floor; elevators; and electrical, fire sprinkler, and plumbing work on all floors. EIFS and exterior stone work will continue. Scheduled to finish are roof coping, site wall footings, sheet rock on third floor, and concrete precast.



Exterior building looking northeast



Exterior building looking southeast



Storefront framing at lobby area



Stone work at site walls



Ceiling grid, light, diffuser, and fire sprinkler



Elevator work on first floor

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:  
Gerald A. Martin, Ltd.



Sherry Keefe