

JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

Status for the Week of August 22, 2011

During the week of August 22, the following events took place. Formwork and rebar installation of upper basement walls of the building, interior walls, and columns on upper level of the parking structure were continued. Concrete was poured for upper basement walls of the building. The remaining drilled piers were completed. Removed formwork and placed additional shoring for the underside of the first level deck of parking structure.

Schedule for the Week of August 29, 2011

The schedule for the week of August 29 will include the following events: Formwork, rebar installation, and pouring of concrete for the upper basement walls of the building and for the interior walls and columns on the upper level of the parking structure will continue. Formwork of the upper post tension deck (plaza level) of the parking structure will start.



Pier drilling of the upper basement



Formwork of interior wall of parking structure



Concrete at perimeter of the parking structure



Formwork of interior wall of parking structure



Excavating for plumbing rough-in at upper basement



Plumbing rough-in at upper basement

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:
Gerald A. Martin, Ltd.



Sherry Keefe