

## JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

### Status for the Week of March 26, 2012

During the week of March 26, the following events took place. Exterior sheathing north to south continued, electrical and plumbing work continued on all floors. The staircase steel work continued.

### Schedule for the Week of April 2, 2012

The schedule for the week of April 2 will include the following events: Continuing are miscellaneous steel erection of stairs and columns, interior framing, masonry planters and site walls, electrical, plumbing and HVAC work, and concrete forming and pouring of walls at parking structure. Interior sheetrock and brick cornice will start.



Electrical conduits installed in walls



Western elevation with stair and masonry walls



View from Sandoval looking north



View from Montezuma looking west



4901 McLeod Road NE, Albuquerque, NM 87109  
505-828-1144 ph 505-828-9491 fax

---

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:

Gerald A. Martin, Ltd.

A handwritten signature in black ink that reads "Sherry Keefe". The signature is fluid and cursive, with the first letters of the first and last names being capitalized and prominent.

Sherry Keefe