

JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

Status for the Week of April 23, 2012

During the week of April 23, the following events took place. Base course and waterproofing liner were placed for the plaza. Sheet rock started on the third floor. Drywall framing continued on all floors. Wood blocking was placed for the cabinets and stair railings. Electrical and plumbing work continues on all floors. Fire protection work for the sprinkler drops on the third floor started.

Schedule for the Week of April 30, 2012

The schedule for the week of April 30 will include the following events: Brick cornice work will begin on west side of building. Sheet rock will continue on the third floor. Electrical and plumbing work will continue on all floors. Drywall framing will continue on all floors. Exterior sheathing should finish.



Base course being placed at the plaza



Waterproofing the patio east



View from Sandoval Street.



View from Sandoval/Montezuma corner east



Wood blocking for the stair railing



Electrical conduit through sheet rock on walls

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:
Gerald A. Martin, Ltd.

A handwritten signature in black ink that reads "Sherry Keefe".

Sherry Keefe