

## JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

### Status for the Week of September 24, 2012

During the week of September 24, the following events took place. Interior work consisted of first floor sheet rock, framing, taping, sanding, and painting; second floor lights, diffusers, sprinkler heads, security cells, and ceramic tile; third floor ceiling tile, ceramic tile, millwork, and casework; and basement sheet rock and framing. Electrical, plumbing, and fire sprinkler work on all floors continued. Exterior work consisted of FRP, windows, roof coping, site walls, concrete, and stone.

### Schedule for the Week of October 1, 2012

The schedule for the week of October 1 has the following events: Security cells on third floor, sheet rock ceilings on second floor, and thermal insulation are complete. Continuing are ceiling grid on second floor; elevators; and electrical, fire sprinkler, and plumbing work on all floors; ceramic tile; millwork; exterior stone and FRP. Scheduled to finish are windows, security cells on second floor, and stucco.



Lobby ceiling sheetrock and framing



Site work at north end of building



Bathroom plumbing fixtures



Casework



Sitework at DA courtyard



West elevation



FRP at lobby and east ramada



Ceiling tile and fixtures in corridor

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:  
Gerald A. Martin, Ltd.



Sherry Keefe