

JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

Status for the Week of October 3, 2011

During the week of October 3, the following events took place. Rough-in of electrical, fire protection, and plumbing continued. Backfill, pier caps, and tie beams at the upper basement continued. Steel erectors started setting up for erecting steel on the building.

Schedule for the Week of October 10, 2011

The schedule for the week of October 10 will include the following events: Plumbing and electrical rough-in of the upper basement will continue. Backfill, pier caps, and tie beams will continue. Steel erectors will begin erecting steel on the building.



Plaza level of post tension deck



Pier cap at upper basement



Post tension cables being stressed



Pier cap formwork and excavation for upper basement



Post tension cables and wall separation
at building and parking structure



Formwork at west wall at upper basement

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:
Gerald A. Martin, Ltd.



Sherry Keefe