

**JUDGE STEVE HERRERA JUDICIAL COMPLEX  
SANTA FE, NEW MEXICO**

Status for the Week of March 21, 2011

During the week of March 21, the following events took place. Rebar installation at the east half of the lower level basement started. This three week process encompasses two mats—an upper and lower mat. These mats are separated by 3’ “chairs”. The lower mat is complete and the “chairs” have started. The west half of the lower basement is scheduled for the latter part of April. The lower ramp was revised in preparation for the upcoming concrete pour (weekend of April 9, 2011) of the mat slab at the lower level allowing three concrete pump trucks and six concrete trucks to co-exist at the lower level. Concrete formwork was constructed at the west border of the limits of the 4’ mat slab.

Schedule for the Week of March 28, 2011

The schedule for the week of March 28 will include the following events: The “chairs” will continue then the top mat of rebar for the 4’ slab at the east half of the lower basement will be placed. Electrical conduit for under the slab will be placed.



Rebar placement at east half of lower basement



Lower level ramp to be reconfigured



Rebar placement at east half of lower basement



Regrading lower level ramp



Starting 90 degree angle rebar placement at walls



Concrete formwork for the 4' mat slab



Completed lower rebar mat at east half, lower level



Started installation of 3' "chairs" at east half, lower level

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:  
Gerald A. Martin, Ltd.



Sherry Keefe