

JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

Status for the Week of April 11, 2011

During the week of April 11, the following events took place. The lower ramp was removed to make room for the installation of the liner on the west half of the lower basement. Area drains were installed. Fine grading of the west half of the lower basement occurred. The vertical liner was installed at the north walls of the upper basement. Cages for the drilled piers were made and the concrete formwork for the mat slab was constructed.

Schedule for the Week of April 18, 2011

The schedule for the week of April 18 will include the following events: The horizontal liner will be installed at the west half of the lower basement and the grade beams at the north wall of the upper basement will start.



Lower ramp removed at lower basement



Grading of upper basement west



Installing liner on north wall upper basement



Making cages for drilled piers



Grading lower level west and pouring bulkhead



Concrete formwork for mat slab

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:
Gerald A. Martin, Ltd.

Sherry Keefe