

JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

Status for the Week of April 18, 2011

During the week of April 18, the following events took place. The horizontal liner was installed at the west half of the lower basement and the grade beam formwork at the north and west walls of the upper basement was completed.

Schedule for the Week of April 25, 2011

The schedule for the week of April 25 will include the following events: Rebar for the lower basement west half of the mat slab will start.



Grade beams being formed at upper basement north and west



Grade beam forms at drilled piers upper basement north



Horizontal liner at west half lower basement south side



Adobe chairs for rebar are being placed on liner west half lower basement south side



Liner is being installed on north side of west half of lower basement



Liner installed and adobe chairs placed on west half of lower basement



Upper basement vertical liner and grade beam formwork



Installing liner at upper basement west wall

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:
Gerald A. Martin, Ltd.

Sherry Keefe