

JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

Status for the Week of January 10th, 2013

During the week of January 10th, the following events took place. Tiling continued for wall and floor on the first floor in the lobby and corridor area, testing of fire alarm plumbing systems. The third floor is nearly complete with only minor work remaining. The Audio Visual system and security systems are being installed. The photovoltaic system is complete and will be tested next week.

Schedule for the Week of January 14th, 2013

The schedule for the week of January 14th consists mainly of final inspections and tests by the Construction Industries Division of inspectors and the Fire Marshall. The Contractor will be concentrating on completing the final aspects of each trades work and begin the commissioning process.



Exterior of building looking south west



Exterior of building looking west



Remaining tile installation first floor



Main plaza area



Entrance to Courtroom

This report was prepared by David Wharram.

OWNER'S REPRESENTATIVE:
Gerald A. Martin, Ltd



David Wharram