

JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

Status for the Week of July 30, 2012

During the week of July 30, the following events took place. Interior work consisted of ceiling insulation on third and second floors; elevators; wall insulation, sheet rock, framing, electrical, plumbing, and fire sprinkler work continued on all floors; ceiling grid, lights, and diffusers on third floor; and storefront framing started in the lobby area. Ceramic tile at the bathrooms started. Taping, sanding, and painting continued. Exterior work: windows, window trim and sills, roof coping, stone at site walls, and exterior insulation finish system (EIFS).

Schedule for the Week of August 6, 2012

The schedule for the week of August 6 will include the following events: Sheet rock and wall insulation on second and first floors; ceiling grid on third and second floors; elevators; and electrical, fire sprinkler, and plumbing work will continue on all floors. EIFS and exterior stone work will continue.



Exterior building looking northeast



Exterior building looking southeast



Storefront framing at lobby area



Stone work at site walls



Ceiling grid, light, and diffuser



Ceramic tile at a bathroom

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:
Gerald A. Martin, Ltd.



Sherry Keefe