

## JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

### Status for the Week of September 10, 2012

During the week of September 10, the following events took place. Interior work consisted of ceiling insulation on second floor; wall insulation on first floor; sheet rock, framing, electrical, plumbing, and fire sprinkler work on all floors; ceiling grid, lights, diffusers, and sprinkler heads on second floor; storefront framing in the lobby; security cells on second and third floors; taping, sanding, and painting; and on third floor ceramic tile at the bathrooms and millwork at the courtrooms. Exterior work: FRP, windows, roof coping, and site walls.

### Schedule for the Week of September 17, 2012

The schedule for the week of September 17 has the following events: Sheet rock and wall insulation; ceiling grid on second floor; elevators; and electrical, fire sprinkler, and plumbing work on all floors; ceramic tile at the bathrooms; millwork; and exterior stone and FRP. Scheduled to finish are roof coping, and roofing of the west portal.



Exterior building looking west



Handicap ramp at north end of building



Roofing at west portico



Ceramic tile at bathrooms



Sitework at DA courtyard



Judges' bench at courtroom

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:  
Gerald A. Martin, Ltd.



Sherry Keefe