

## JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

### Status for the Week of October 24, 2011

During the week of October 24, the following events took place. Rough-in of electrical and plumbing continued. Backfill at the upper basement continued. Removal of formwork at underside of plaza level deck of parking structure continued. Steel erectors continued erecting steel on the building. The vapor barrier for the upper basement north started. Concrete was poured at the perimeter of the plaza deck and west wall between the plaza deck and building.

### Schedule for the Week of October 31, 2011

The schedule for the week of October 31 will include the following events: The vapor barrier at the upper basement north will continue. Steel erectors will continue erecting steel on the building. Slab on grade of the upper basement north may start. Fire protection at parking structure will start.



Upper basement backfill/grading of slab



Electrical rough-in at upper basement



Steel erection for building



Steel erection for building



Starting to remove ramp



Compaction at upper basement thickened slab



Concrete pour for west plaza deck wall of parking structure



Installation of vapor barrier started

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:  
Gerald A. Martin, Ltd.



Sherry Keefe