

JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

Status for the Week of November 14, 2011

During the week of November 14, the following events took place. Rough-in of electrical and plumbing continued. Backfill at the upper basement continued. Steel erectors continued erecting steel on the building. The vapor barrier for the upper basement south walls was completed. A concrete pour took place on Thursday, November 10 for the first floor north. Fire protection at parking structure will continue. Fire proofing of the upper basement north started. Grade beams and pier caps started at upper basement south.

Schedule for the Week of November 21, 2011

The schedule for the week of November 21 will include the following events: Steel erectors will continue erecting steel on the building. A concrete pour for the north half of the second level of the building is scheduled for Tuesday, November 22. Fire proofing, fire protection, and rough-in of electrical and plumbing will continue



Grade beams at south building basement



Pier caps at south building basement



Fire proofing at north building basement



Liner on south walls of building



Rebar placement of upper ramp of parking Structure and electrical conduit



Concrete pour for first level north end of building



Ductwork hangers from second level north end of building



Steel erection at north end of building

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:
Gerald A. Martin, Ltd.



Sherry Keefe