

JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

Status for the Week of July 18, 2011

During the week of July 18, the following events took place. Continued formwork, rebar, and post-tension installation and rough-in of electrical, plumbing and fire protection at first level deck of lower level parking structure. Finished liner at west wall of lower level. Bulkheads were started at the north wall of the upper basement.

Schedule for the Week of July 25, 2011

The schedule for the week of July 25 will include the following events: Continue rebar and post tension installation, and rough-in of electrical, plumbing and fire protection of the first level deck lower level parking structure with the concrete pour scheduled for July 29-30. Continue bulkheads, and start rebar placement and concrete pours of the upper basement north wall.



Started liner for west wall of lower level of parking structure



Work on post tension for beams of first level deck of lower level parking structure



Liner for west wall of lower level of parking structure



Install of rebar mat and post tension at first level deck of lower level parking structure



Started bulkheads at upper basement north wall



Electrician laying conduit at first level deck of lower level parking structure

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:
Gerald A. Martin, Ltd.



Sherry Keefe