



**White Sands Tank**  
**CF Padilla Crew #1:**  
Excavating for control valve vault and upcoming crane lift after Lower Pojoaque Tanks

**Spear D Crew #3**  
Potholing for FWD22\_POJ pipeline on N Shining Sun

**Spear D Crew #1**  
Pipeline installation for FWD22\_POJ on N Shining Sun heading North of NM503

**Smithco Crew #3 Matt's Crew**  
Potholing for FWT06\_RWA/FWD64\_POJ on Camino del Rincon

**Smithco Crew #1 Jesus' Crew**  
Pipeline installation for FWT06\_RWA/FWD02\_POJ on NM502 heading east

**Lower Pojoaque Tanks #30/31**  
**CF Padilla Crew #1:**  
Excavating for control valve vault and upcoming crane lift

**Turtle Tank**  
**CF Padilla Crew #3:**  
Installing yard piping and vaults

**Pojoaque Booster Pump Station**  
**Smithco Crew #2: Caballo's Crew**  
Installing process mechanical appurtenances in building

**Spear D Crew #2**  
Asphalt work on Tribal Works Road on FWD60/69\_POJ

**South Forebay Tank**  
**CF Padilla Crew #4:**  
Installing valves inside control valve vault (tentative)  
**CDM Smith:**  
Backfilling tank ringwall (tentative)

**Pojoaque Industrial Park Tank**  
**CF Padilla Crew #2:**  
Installing yard piping and vaults

