



**White Sands Tank (UPCOMING)**  
**CF Padilla Crew #1:**  
Excavating for control valve vault and upcoming crane lift after Lower Pojoaque Tanks

**Spear D Crew #1**  
Paving for FWD22\_POJ on N Shining Sun

**Smithco Crew #3 Matt's Crew**  
Potholing for FWT06\_RWA/FWD64\_POJ on Camino del Rincon

**Smithco Crew #1 Jesus' Crew**  
Pipeline installation for FWT06\_RWA/FWD02\_POJ on NM502 heading east

**Lower Pojoaque Tanks #30/31**  
**CF Padilla Crew #1:**  
Crane delivery May 20th/21st

**Spear D Crew #2**  
Installing pipeline appurtenances on FWD55/60/61/68/69\_POJ

**Turtle Tank**  
**CF Padilla Crew #3:**  
Installing yard piping and vaults

**Smithco Crew #2:**  
Installing pipeline and appurtenances at Pojoaque Industrial Park Rd

**South Forebay Tank**  
**CF Padilla Crew #4:**  
Upcoming hydrotest  
**CDM Smith:**  
Backfilling tank ringwall

**Pojoaque Industrial Park Tank**  
**CF Padilla Crew #2:**  
Installing yard piping and vaults

Google Earth

Image © 2025 Airbus

1 mi

