



**White Sands Tank**  
**CF Padilla Crew #1:**  
Prep for control valve vault crane lift

**Spear D Crew #1**  
Site restoration and appurtenances for FWD22\_POJ on N Shining Sun

**Smithco Crew #4 Matt's Crew**  
Potholing for FWT06\_RWA/FWD65\_POJ on Camino del Rincon

**Smithco Crew #1 Jesus' Crew**  
Pipeline installation for FWT06\_RWA/FWD02\_POJ on NM502 heading east

**Smithco Crew #2 Alex' Crew**  
Pipeline installation for FWT05\_RWA on NM502 heading east

**Lower Pojoaque Tanks #30/31**  
**CF Padilla Crew #1 (Tentative):**  
Vault tie-ins and yard piping

**Spear D Crew #2**  
Installing pipeline appurtenances on FWD55/60/61/68/69\_POJ

**Turtle Tank**  
**CF Padilla Crew #3:**  
Installing yard piping and vaults

**Smithco Crew #3:**  
Installing pipeline and appurtenances at Pojoaque Industrial Park Rd

**Pojoaque Industrial Park Booster Pump Station:**  
**Ballew (Tentative):**  
Working on swale  
**Gallery (Tentative):**  
Painting touch-up inside building

**South Forebay Tank**  
**Texas Aquatore:**  
Erect South Forebay Tank  
**CF Padilla (Tentative):**  
Hydrotesting  
**Pipestone (Tentative):**  
Adjusting valves and pipe vault

**Pojoaque Industrial Park Tank**  
**CF Padilla Crew #2:**  
Hydrotesting

