



**White Sands Tank**  
CF Padilla Crew #1:  
Vault delivery on 6/16

**Spear D Crew #1**  
Site restoration and appurtenances for  
FWD22\_POJ on N Shining Sun  
  
Pipeline installation on dirt section  
(tentative)

**Smithco Crew #4 Matt's Crew**  
Potholing for FWT06\_RWA/FWD65\_POJ on  
Camino del Rincon & Oweenge Rd

**Smithco Crew #1 Jesus' Crew**  
Pipeline installation for  
FWT06\_RWA/FWD02\_POJ on  
NM502 heading east

**Smithco Crew #2 Alex' Crew**  
Potholing for FWT05\_RWA on  
NM502 heading east

**Lower Pojoaque Tanks #30/31**  
  
CF Padilla Crew #1  
**(Tentative):**  
Vault tie-ins and yard piping

**Smithco Crew #3:**  
Installing pipeline and appurtenances at  
Pojoaque Industrial Park Rd

**Turtle Tank**  
CF Padilla Crew #3:  
Installing yard piping and vaults

**Pojoaque Industrial Park Booster Pump Station:**  
  
**Ballew (Tentative):**  
Working on swale  
  
**Gallery (Tentative):**  
Painting touch-up inside building

**South Forebay Tank**  
  
**Texas Aquatore:**  
Erect tank  
  
**CF Padilla (Tentative):**  
Hydrotesting  
  
**Pipestone (Tentative):**  
Adjusting valves and pipe vault

**Pojoaque Industrial Park Tank**  
  
CF Padilla Crew #2:  
Hydrotesting  
  
Texas Aquastore (backup location):  
Erect tank

Google Earth

Image © 2025 Airbus



1 mi