

Backup Locations

CF Padilla Crew #4 Delmar's Crew
FWD16_SAN near San I Booster Station
Potholing

CF Padilla Crew #2 Sheridan's Crew
Misc appurtenances on completed pipelines

Upcoming

CF Padilla Crew #1
Excavating and setting control valve vaults at
existing tank sites

CDM/J. Aimone
Single seismographs on CR-84/CR-84b

814 Solutions
Black Mesa Tank
Installing temporary fence and SWPPP BMPs (tentative)

CF Padilla Crew #3 Mike's Crew
FWD20_SAN on CR-84b
Installing pipeline appurtenances

Upcoming Acequia Crossings:
Ortiz Ditch
de Los Indios

Smithco Crew #1 Alex's Crew
FWT05_RWA on NM502 heading east
Grubbing, layout, pothole, and installing pipeline

CF Padilla (Upcoming)
Tewa Tank
Excavate for control valve vault

El Rancho Tank
Texas Aquastore
Installing bolted steel tank at El Rancho

CF Padilla Crew #1
Yard piping and vaults
Hydrotesting (tentative)



CF Padilla Crew #3 Mike's Crew
FWD20_SAN on CR-84b
Installing pipeline appurtenances

Upcoming Acequia Crossings:
Ortiz Ditch
de Los Indios

Alignment

Corridor



EI Rancho Tank
Texas Aquastore
Installing bolted steel tank at EI Rancho

CF Padilla Crew #1
Yard piping and vaults
Hydrotesting (tentative)

Alignment

Corridor





Corridor

Alignment

Smithco Crew #1 Alex's Crew
FWT05_RWA on NM502 heading east
Grubbing, layout, pothole, and installing pipeline

