

**Justin S. Greene**  
*Commissioner, District 1*

**Lisa Cacari Stone**  
*Commissioner, District 2*

**Camilla Bustamante**  
*Commissioner, District 3*



**Adam Fulton Johnson**  
*Commissioner, District 4*

**Hank Hughes**  
*Commissioner, District 5*

**Gregory S. Shaffer**  
*County Manager*

## **Santa Fe County Public Works Capital Projects** **April 2026**

### **Agua Fria Wastewater**

*District 2, Project # 1492*

- Project Manager: Mike Hart
- Project Budget: \$7,496,644
- Project Scope: Design and construct wastewater services to 38 streets.
- Projected Substantial Completion: Ongoing
- Current Project Status:
  - Phase II (Four Streets): Construction complete.
  - Phase III (Twelve Streets): Procuring contractor.
  - Phase IV (Nine Streets): Under design. 30% complete
  - Phase V (Six Streets): Procuring design.

### **Santa Fe Greenway River Trail**

*District 2, Project #7708*

- Project Manager: Mike Hart, Robert Walton
- Project Budget: \$14,962,081.79
- Project Scope: Construct one mile of new trail, river restoration improvements, river protection measures, pedestrian bridge across the Santa Fe River, new paved access road, and landscaping.
- Projected Substantial Completion: 7/23/2026  
Current Project Status: Under construction, 75% complete.

### **Lopez Lane Sidewalks**

*District 2, Project #6240*

- Project Manager: Miguel “Mike” Romero
- Project Budget: \$2,300,000.00
- Project Scope: Design and construct sidewalk on Lopez Lane from Rufina Street to Agua Fria Road.
- Projected Substantial Completion: 07/30/2026 (Easements only)
- Current Project Status: Design is currently at 90% completion. Easements still need to be acquired for the project.

### **SFCWRF Quill Wastewater Treatment Plant Expansion**

*District 5, Project #1473*

- Project Manager: Mike Hart
- Project Budget: \$12,000,000.00
- Project Scope: Expand existing plant from 500,000 to 1,000,000 gallons per day of treated sewage.
- Projected Substantial Completion: TBD
- Current Project Status: Procuring design/build contractor.

### **Esperanza Shelter for Battered Families – Retaining Wall**

*District 2, Project # 2240*

- Project Manager: Mike Romero
- Project Budget: \$163,952.00
- Project Scope: Design and construct new retaining wall.
- Projected Substantial Completion: 6/30/2026
- Current Project Status: Under construction, 95% complete.

### **Avenida Azul Eldorado Trail**

*District 5, Project # 7720*

- Project Manager: Dan Anderson
- Project Budget: \$130,000.00
- Project Scope: Design and construct new multi-use trail from Avenida Vista Grande to Encantado Loop covering 1.15 miles.
- Projected Substantial Completion: 8/31/2026 (Design Only)
- Current Project Status: Design 90% complete; acquiring easements.

### **Glorieta Sewer**

*District 4, Project # 1476*

- Project Manager: Mike Hart
- Project Budget: \$400,000.00
- Project Scope: Design and construct sewer repairs to existing sewer system that has reached the end of its useful life.
- Projected Substantial Completion: Contract approved by BCC 3/31/26. Contractor has ordered materials and schedule will be finalized when materials arrive. NTP was issued 4/28/2026 with a current substantial completion of 4/28/2027. Finalized schedule is anticipating a 3-month construction duration.
- Current Project Status: Contractor procured.

### **Chupadero MDCWA**

*District 1, Project # 1477*

- Project Manager: Ira Roybal
- Project Budget: \$1,789,581
- Project Scope: Renovate the water system for acceptance by County Utilities.
- Projected Substantial Completion: Design 5/30/2027
- Current Project Status: Design underway.

### **Turquoise Trail Extension Construction**

*District 5, Project #0744*

- Project Manager: Robert Walton
- Project Budget: \$724,260.00
- Project Scope: Construct asphalt trail from the intersection of Rancho Viejo and NM14 to tie into Arroyo Hondo Trail Segment 1.
- Projected Substantial Completion: TBD
- Current Project Status: Procuring contractor.

### **Eldorado Fire Stations 1, 2, and 3 ADA Upgrades**

*District 5, Project #7010*

- Project Manager: Robert Walton
- Project Budget: \$600,000.00
- Project Scope: ADA upgrades to existing fire stations.
- Projected Substantial Completion: TBD
- Current Project Status: Procuring contractor.

### **Arroyo Hondo Trail- Segments 2 & 3**

*District 5, Project #7701*

- Project Manager: Robert Walton
- Project Budget: \$3,791,869.70
- Project Scope: Construct 2.8 miles of a 10-foot-wide concrete recreational trail from Turquoise Trail Park at NM14 to Richards Avenue.
- Projected Substantial Completion: 5/24/2026
- Current Project Status: Under construction, 98% complete.

### **Pojoaque Fire Station #1 Connection to Community Sewer**

*District 1, Project #8010*

- Project Manager: Brandon Delgado
- Project Budget: \$253,050.00
- Project Scope: Construct sewer and connect to Pojoaque sewer system and remove fire station from failing septic system.

- Projected Substantial Completion: TBD
- Current Project Status: Acquiring easements. Working with Pueblo.

### **Cerrillos Hwy 14 Senior Center/Community Center/Turquoise Trail #3 Fire Station**

*District 3, Project #7122 Seniors #8030 Fire*

- Project Manager: Dan Anderson
- Project Budget: \$4,954,963.57
- Project Scope: Construct a new combined Senior Center, Community Center, and Volunteer Fire Station facility under one roof with the ability to expand both in the future.
- Projected Substantial Completion: 5/15/2026
- Current Project Status: Under construction, 97% complete. Ribbon cutting is scheduled for 1pm on May 27, 2026.

### **District Attorney Building Remodel**

*District 4, Project #7123*

- Project Manager: Rod Lambert
- Project Budget: \$2,500,000.00
- Project Scope: Design and Renovation of property at 435 St. Michael's Drive
- Projected Substantial Completion: 10/25/2026
- Current Project Status: Demo contract approved by BCC 4/28/26. Remodel plans are 90% complete (design phase).

### **Rail Trail Segment #6**

*District 5, Project #7707*

- Project Manager: Dan Anderson
- Project Budget: \$1,007,623.60
- Project Scope: Design and construct 1.7 miles of trail from Spur Ranch Rd to the new trailhead/parking along US 285.
- Projected Substantial Completion: 3/28/2026
- Current Project Status: Trail Open, 99% complete.

### **Rail Trail Segment #7A**

*District 5, Project #7707*

- Project Manager: Dan Anderson
- Project Budget: \$750,000.00
- Project Scope: Design options for trail to go under or over Highway 285 East of new trailhead/parking along US 285.
- Projected Substantial Completion: TBD(design only)
- Current Project Status: Procuring design.

## **Hondo Fire Station #2**

*District 4, Project #8032*

- Project Manager: Miguel “Mike” Romero
- Project Budget: \$2,621,925.00
- Project Scope: Expand living quarters, bathrooms, along with meeting area.
- Projected Substantial Completion: TBD.
- Current Project Status: Design complete; procuring contractor.

## **Hondo Bulk Water Station**

*District 4, Project #1434*

- Project Manager: Ira Roybal
- Project Budget: \$1,800,000.00
- Project Scope: Construct a residential-only bulk water station.
- Projected Substantial Completion: TBD.
- Current Project Status: Design complete; obtaining land from NMDOT and procuring contractor.

## **CR-54: Los Pinos Road Arroyo Hondo All Weather Crossing**

*District 3, Project #6167*

- Project Manager: Ira Roybal
- Project Budget: \$1,867,823.30
- Project Scope: Construct a concrete box culvert crossing at Arroyo Hondo and CR-54 (Los Pinos Rd).
- Projected Substantial Completion: 07/14/2026
- Current Project Status: Resolution extending contract date was approved by BCC on 5/12. Under construction, 80% complete.

## **CR-55A: General Goodwin Rd**

*District 3, Project #6182*

- Project Manager: Ira Roybal
- Project Budget: \$6,497,838.00
- Project Scope: Design and construct drainage and roadway improvements.
- Projected Substantial Completion: 3/28/2027 (design only)
- Current Project Status: Under design, 30% complete.

## **CR-78: Camino Chupadero**

*District 1, Project #0620*

- Project Manager: Ira Roybal
- Project Budget: \$4,250,000.00
- Project Scope: Design and construct drainage and roadway improvements.

- Projected Substantial Completion: 5/30/2027
- Current Project Status: Design underway.

### **Arroyo Hondo SR 14 Sewer Interceptor**

*District 4 & 5, Project # 1453*

- Project Manager: Mike Hart
- Project Budget: \$6,000,000.00
- Project Scope: Construct 5 miles of sewer from Richards Avenue area to tie in at Colibri Subdivision to flow to County's Abajo Lift Station. Replace 8" line under NM 14 with 12" line.
- Projected Substantial Completion: 6/1/2027
- Current Project Status: BCC approved construction contract 4/28/2026. NTP will be issued 6/1/2026.

### **Hyde Park Estates MDCWA**

*District 4, Project # 1485*

- Project Manager: Mike Hart
- Project Budget: \$3,999,000.00
- Project Scope: Replace existing water lines and meters that have reached the end of their useful life.
- Projected Substantial Completion: Design complete.
- Current Project Status: Awaiting funding for construction. (\$4,000,000.00)

### **Abajo Lift Station**

*District 5, Project # 1431*

- Project Manager: Mike Hart
- Project Budget: \$5,350,000.00
- Project Scope: Design and construct wastewater lift station to divert flow from City to Santa Fe County Water Reclamation Facility (Quill Plant).
- Projected Substantial Completion: 4/28/2027
- Current Project Status: BCC approved construction contract 4/14/2026. NTP was issued 4/28/2026.

### **Encantado Road**

*District 5, Project # 6108*

- Project Manager: Ira Roybal
- Project Budget: \$3,780,000.00
- Project Scope: Design and construct 1.25 miles of drainage and roadway improvements.

- Projected Substantial Completion: 11/30/2026
- Current Project Status: Construction underway.

### **West Extension of Avenida Del Sur**

*District 5, Project #6238*

- Project Manager: Erin Feehily
- Project Budget: \$10,083,245.48
- Project Scope: Design and construct 2.4 miles of new roadway from the intersection of Avenida del Sur and Avenida Van Nu Po to NM14.
- Projected Substantial Completion: 1/30/2027
- Current Project Status: Phase I - under construction and Phase II - property acquisition/easements underway.

### **College Drive Extension**

*District 5, Project #6246*

- Project Manager: Erin Feehily
- Project Budget: \$3,819,737.00
- Project Scope: Construction of a new roadway connecting SFCC to Falcon Way. The design was completed by Earth and Steel, funded by a Private Developer.
- Contractor: FnF Inc.
- Projected Substantial Completion: 6/30/2026
- Current Project Status: Under construction, 75% complete.

### **100 Catron Street/ 240 Grant – 3 Trails Project**

*District 4*

- Project Manager: Rod Lambert
- Project Budget: \$100K
- Project Scope: Selection of artist(s) for two phases of artwork- 1) three fresco maps of three trails on staircase landing, 2) hanging sculpture in lobby adjacent to staircase that addresses the three trails
- Procurement: RFP
- Contractor: Maps Artist- Omar Ganzo, Glass Artists- Adrian Wall, Marcus Spooner, Mobile Artist- TBD
- Projected Substantial Completion: Maps- Summer 2024 (Completed), Glass Installation- (Completed), Sculpture- Fall 2026
- Current Project Status: Artwork in production.

### **Pojoaque Basin Regional Water System (AAMODT)**

*District 1, Project #1416*

- Project Manager: Scott Kaseman
- Project Budget: \$775,500,000 (\$ 48,400,000.00 is County's responsibility,

- \$14,487,500.00 paid to date, \$24,000,000.00 deferred for Phase 3)
- Project Scope: Design and construct diversion from Rio Grande River, water treatment plant, 5 booster stations, 161 miles of water transmission mains and distribution lines.
  - Projected Substantial Completion: Phase 1 & 2 December 2029
  - Current Project Status
    - Phase 1: Water intake from Rio Grande, water treatment plant, and transmission lines under construction, 70% complete.
- Phase 2: Additional value engineering is being conducted to determine if the scope of work can be scaled back sufficiently to construct Phase 2 with the available budget and still meet the anticipated demands of the intended service area. Bureau of Reclamation advertising RFP for Engineering Services June 2026.

### **Santa Fe County Behavioral Health Crisis Center and Detox-La Sala**

*District 4, Project # 7129*

- Project Manager: Miguel “Mike” Romero
- Project Budget: \$ 204,777.09
- Project Scope: Construct outdoor patio areas for residents.
- Projected Design Completion: TBD
- Current Project Status: Procuring design.

### **Yellow Bird Rd & Blue Dove**

*District 1, Project #1421*

- Project Manager: Erin Feehily
- Project Budget: \$7,492,569.00
- Project Scope: Design and construct new roadways in accordance with Settlement Agreement with Pueblo of San Ildefonso.
- Projected Substantial Completion: Pending
- Current Project Status: Revisions to plans and ROW Maps are being completed prior to final San Ildefonso Pueblo Review and BIA Submittal, estimated completion Spring 2026. The design plans for Blue Dove Road design plans are at 90%.

### **CR-89 (Feather Catcher) and CR-89C (Camino Catalina) Drainage and Roadway Improvements**

*District 1, Project #6198 & 6199*

- Project Manager: Erin Feehily
- Project Budget: \$2,502,132.02
- Project Scope: Design and construct drainage and roadway improvements.
- Project Substantial Completion: 01/01/2027 (design only)
- Current Project Status: Under design, 60% complete.

### **CR-51: Ojo de La Vaca Crossing of Galisteo River**

*District 3 & 4, Project #6133*

- Project Manager: Erin Feehily
- Project Budget: \$6,000,000
- Project Scope: Design and construct all-weather crossing over the Galisteo River.
- Projected Substantial Completion: 11/01/2026 (design only)
- Current Project Status: Under design, 30% complete.

**CR-51: Ojo de La Vaca Paving**

*District 3 & 4, Project #6133*

- Project Manager: Erin Feehily
- Project Budget: \$4,000,000.00
- Project Scope: Design and construct drainage improvements and paving of upper end of Ojo de La Vaca from end of existing paving to Rancho Romero.
- Projected Substantial Completion: 10/15/2026 (design only)
- Current Project Status: Under design, 60% complete.

**Avenida Vista Grande Bridge Rehab**

*District 5, Project #0651*

- Project Manager: Erin Feehily
- Project Budget: \$1,220,000.00
- Project Scope: Design for bridge repair.
- Project Substantial Completion: 8/30/2026
- Current Project Status: Under construction, 5% complete

**CR 63-La Joya Road Improvements**

*District 4, Project #0629*

- Project Manager: Erin Feehily
- Project Budget: \$1,500,000
- Project Scope: Roadway and drainage improvements along 0.52 miles of La Joya Road
- Projected Substantial Completion: 8/30/2026 (design only)
- Current Project Status: Under design, 60% complete.

**CR-113: Bridge Replacement**

*District 1, Project #6140*

- Project Manager: Erin Feehily
- Project Budget: \$3,000,000.00
- Project Scope: Design and construct a replacement bridge for Nambe River crossing
- Projected Substantial Completion: 9/30/26 (design only)
- Current Project Status: Under design, 60% complete.

### **CR-84: El Rancho Low Water Crossing**

*District 1, Project # 0676*

- Project Manager: Erin Feehily
- Project Budget: \$586,008.00
- Project Scope: Obtain PER to guide mitigation design of road low water crossing.
- Projected Substantial Completion: 11/30/2025 PER received
- Current Project Status: On hold, pending funding (4,000,000.00).

### **Clerk Building Remodel**

*District 5, project #7131*

- Project Manager: Mike Romero
- Available Budget: \$919,070.42
- Project Scope: Remodel building to be able to house voting machines, ballot counters, ballot sorting machines, training rooms.
- Projected Substantial Completion: TBD
- Current Project Status: Consultant procured.

### **Public Works Underground Fuel Tank Removal**

*District 2, Project # 0205*

- Project Manager: Miguel “Mike” Romero
- Project Budget: \$160,000.00
- Project Scope: Removal of underground fuel tanks at PW
- Projected Substantial Completion: TBD
- Current Project Status: Construction ongoing at 90%

### **Opera Water Tank**

*District 1, Project # 0620*

- Project Manager: Mike Hart
- Project Budget: \$5,000,000.00
- Project Scope: Design of water tanks and lines for fire hydrants.
- Projected Substantial Completion: 9/30/2026 (design only)
- Current Project Status: Under design, 30% complete with a scheduled design completion of 9/30/2026

### **Santa Fe Greenway River Trail Section C Design**

*District 2, Project #7708*

- Project Manager: Robert Walton
- Project Budget: \$3,500,000.00
- Project Scope: Design of a new trail (section C) from Caja del Oro to Cottonwood Drive to continue the river trail.
- Projected Substantial Completion: TBD

- Current Project Status: Procuring design.

### **Arroyo Hondo Trail- Segment 1**

*District 5, Project #7701*

- Project Manager: Robert Walton
- Project Budget: \$500,000.00
- Project Scope: Design a 10-foot-wide concrete recreational trail from Turquoise Trail Park at NM14 to 599 Railrunner Station.
- Projected Substantial Completion: TBD
- Current Project Status: Procuring design.

### **Pathways Shelter-Renovation Housing Authority**

*District 1, Project # 2321*

- Project Manager: Dan Anderson
- Project Budget: \$1,572,900.00 ARPA funding
- Project Scope: Remodel focusing on envelope/roof, interior upgrades, sewer repair, electrical upgrades, and laundry area.
- Projected Substantial Completion: 5/24/2026
- Current Project Status: Under construction, 85% complete.

### **Highway 14 Scenic Byway Trail**

*District 5, Project #7743*

- Project Manager: Dan Anderson
- Project Budget: \$2,000,000.00
- Project Scope: Design and construct walking trail along Highway 14.
- Projected Substantial Completion: 8/30/2026 (design only)
- Current Project Status: Under design 30% complete.

### **Jacona Transfer Station Phase I and II**

*District 1, Project #6201*

- Project Manager: Ira Roybal
- Project Budget: \$ 3,333,574.29
- Project Scope: Design of new transfer station and temporary tipping floor.
- Projected Completion Date: Phase I design 06/28/2026, temporary tipping floor.
- Current Project Status: Under design, 30% complete.

### **North Shining Sun CR 109N**

*District 1, Project #6248*

- Project Manager: Ira Roybal
- Project Budget: \$2,000,000

- Project Scope: Mill and pave existing road.
- Projected Substantial Completion: TBD
- Current Project Status: On hold due to water line installation for AAMODT.

### **Romero Park Phase III**

*District 2, Project #0732*

- Project Manager: Miguel “Mike” Romero
- Project Budget: \$4,161,335.23
- Project Scope: Install multi-use field turf and tennis courts.
- Projected Substantial Completion Date: TBD
- Current Project Status: Procuring contractor for tennis courts. Procuring design for sports fields.

### **Agua Fria Fire Station**

*District 2, Project #8027*

- Project Manager: Miguel “Mike” Romero
- Project Budget: \$539,148.00
- Project Scope: Remodel interior and exterior of fire station.
- Projected Substantial Completion: TBD
- Current Project Status: County looking at using existing owned property for new fire station on Caja Del Oro Grant Road.

### **Richards Avenue – Roundabout Art**

*District 4 & 5*

- Project Manager: Rod Lambert
- Project Budget: TBD
- Project Scope: Selection and installation of public artworks for two roundabouts.
- Projected Substantial Completion: 07/30/26
- Current Project Status: Two artists selected. Procuring concrete pad construction.

### **Galisteo Village Entry Signs**

*District 3, Project #pending*

- Project Manager: Rod Lambert
- Project Budget: \$20,000.00
- Project Scope: Design and construction of entry signs for the Village of Galisteo.
- Projected Substantial Completion: 6/30/2026
- Current Project Status: NMDOT permitting underway. Funding in November from State.

### **BCC Chambers Acoustic Upgrade**

*District 4, Project #pending*

- Project Manager: Rod Lambert
- Project Budget: \$50,000.00
- Project Scope: Design and construct sound panels inside Commission chambers for better acoustics
- Projected Substantial Completion: TBD
- Current Project Status: Procuring contractor.

### **La Puebla Fire Station – Fire Training Building**

*District 1, Project # 8031*

- Project Manager: Rod Lambert
- Project Budget: \$300,000.00
- Project Scope: Design and construct fire training building.
- Projected Substantial Completion: TBD
- Current Project Status: On hold per Fire Department.

### **Pojoaque Basin Regional Water System Interconnect with City of Santa Fe Regional Water System**

*District 1, Project # 1423*

- Project Manager: Scott Kaseman
- Project Budget: \$800,000.00 Engineering Design Services
- Project Scope: Connect PBRWS waterline into existing City line.
- Projected Substantial Completion: 06/30/2026
- Current Project Status: PER underway, 50% complete.

### **Paseo C De Baca Road**

*District 3, Project # 6250*

- Project Manager: Ira Roybal
- Project Budget: \$707,282.00
- Project Scope: Conduct PER for drainage and safety upgrades to road.
- Projected Substantial Completion: TBD
- Current Project Status: Procuring engineer for PER.

### **Valle Vista Water Valve Installation**

*District 5, Project # 6250*

- Project Manager: Brandon Delgado
- Project Budget: \$501,636.00
- Project Scope: Add isolation valves to Valle Vista water system

- Projected Substantial Completion: 9/30/2026
- Current Project Status: Construction to begin 6/1/2026.

### **HAWK Signals for School Zones in Eldorado and Rancho Viejo**

*District 5, Project # 6249*

- Project Manager: Brandon Delgado
- Project Budget: \$300,000.00
- Project Scope: Install HAWK crossing signals near schools.
- Projected Substantial Completion: TBD
- Current Project Status: Procuring contractor.

### **Fire Station #50 Kitchen Remodel**

*District 1, Project # 0801*

- Project Manager: Brandon Delgado
- Project Budget: \$111,200.00
- Project Scope: Remodel of outdated kitchen in manned fire station.
- Projected Substantial Completion: TBD
- Current Project Status: Procuring contractor.

### **Galisteo Fire Station SCBA Electric Hook Up**

*District 3, Project # 0844*

- Project Manager: Brandon Delgado
- Project Budget: \$27,000.00
- Project Scope: Install 220v line to run air tank refill machine
- Projected Substantial Completion: TBD
- Current Project Status: Procuring contractor.

### **2026 IMP Road Maintenance**

*District 3 & 5, Project # 0611*

- Project Manager: Ira Roybal
- Project Budget: \$1,439,000.00
- Project Scope: Chip seal Bonanza and Gold Mine roads.
- Projected Substantial Completion: TBD
- Current Project Status: Contractor procured.

### **Eldorado Solid Waste Tipping Floor**

*District 5, Project # 0605*

- Project Manager: Rod Lambert
- Project Budget: \$172,359.38

- Project Scope: Replace concrete tipping floor for safety
- Projected Substantial Completion: TBD
- Current Project Status: Contractor procured.