EXHIBIT "D"

WATER TRUST BOARD PROJECT STATUS REPORT
PREPARED FOR THE
NEW MEXICO FINANCE AUTHORITY

Fund Recipient Names: **Santa Fe County** Recipient Contact: Colleen Baker Phone Number: (505) 992-9868	WTB Project Number: **227-WTB** WTB Project Name: **Rio Quemado Watershed Restoration** Project Type: **Watershed Restoration & Management**

Quarterly Project Report ☒ Final ☐ Other ☐ _____
Report Period: From - 1 / 1 / 13 To - 3 / 31 / 13

Contract Expiration: March 8, 2022

Total WTB Award: $ $46,000 Current Balance: $ $46,000

Loan % **10%** Grant % **90%** Match % **10%**

Expected WTB Award Expenditure Next Quarter: $ $25,000

Project Phase: Planning ☐ Design ☒ Construction ☐

PROJECT TIME: Original Completion Date: 8/27/12
Current Completion Date: 11/30/13
Days Remaining for Completion 185

Percent Project is Complete 5 % On Schedule? Yes ☐ No ☒

Briefly Describe Project Progress During This Reporting Period:
Santa Fe County issued a Request for Proposals for engineering services the Rio Quemado Watershed project December 30 and 31, 2012. Proposals were due January 31, 2013. Santa Fe County evaluated the proposals and selected a firm. Contract negotiations were completed in March.

Issues Addressed During This Period (Indicate any current and/or anticipated issues that remain unresolved):
No issues were encountered during this period.

Goals/Milestones With Timeline or Dates For The Next Reporting Period:
Award contract in April. Complete stream assessment and acequia evaluation and Hydrologic data collection/analysis in May and June.

Name and Title of Authorized Representative: (*Print*) Katherine Miller Date: 7-15-13	Authorized Representative Signature: Katherine Miller

Approved as to form
Santa Fe County Attorney
By: [signature] SCR
Date: July 12, 2013