

CHANGE ORDER NO. 1

PROJECT: Santa Fe River Greenway, Section B

CONTRACTOR: Vital Consulting Group

CHANGE ORDER NO: 1

PROJECT NO: Agreement No. 2024-0262-PW/DK

Contractor Telephone: (505) 369-0623

Contractor e-mail: carl.martinez@vitalgrp.net

CHANGE ORDER JUSTIFICATION

This Change Order No. 1 pertains to several changes to be made to Agreement No. 2024-0262-PW/DK. First, the County decided to change the lighting from electric powered to solar powered. Then, during the property acquisition fencing had to be removed because it was within the right of way so this Change Order provides for new fencing on the new property lines. Driveway turnouts will also be needed for two properties that would otherwise be inaccessible due to the Contractor's Work. Finally, the trail's concrete color is to be changed to match the natural color of the trail.

You are directed to make the following changes in this contract:

- a. Lighting – \$153,750.00 increase and (\$255,638.00) decrease/ deduction.
- b. Fencing – \$151,350.00 increase.
- c. Turnouts – \$ 26,764.00 increase.
- d. Trail concrete color - \$ 78,000.00 increase.

Net change to contract sum by Change Order No. 1: **\$154,226.00** increase.

NOT VALID UNTIL SIGNED BY THE COUNTY, CONTRACTOR AND THE ENGINEER. Signature of the Engineer indicates its agreement with this Change Order including any adjustment in the contract sum or contract time.

Original contract sum:	\$12,751,917.00
Net change by Change Order No. 1:	<u>\$ 154,226.00</u>
Contract sum including Change Order No. 1:	\$12,906,143.00 , exclusive of NM GRT
Contract Time is increased by	32 Days
Date for Substantial Completion:	May 6, 2026

CHANGE ORDER SIGNATURE PAGE

SANTA FE COUNTY



Gregory S. Shaffer
Santa Fe County Manager

4/1/2025

Date

Approved as to form:


Roberta D. Joe for W.B.

Walker Boyd
Santa Fe County Manager

March 14, 2025

Date

CONTRACTOR – VITAL CONSULTING GROUP



Vincent R. Martinez, President

March 31, 2025

Date

ENGINEER – AECOM ENGINEERS



Richard Rotto, PE, Vice President

March 30, 2025

Date