

CHANGE ORDER NO. 2

PROJECT: CR-54 Los Pinos Road All-Weather Crossing Project

CONTRACTOR: Kimo Constructors, Inc.

CHANGE ORDER NO: 2

PROJECT NO: Agreement No. 2025-0258-PW/DK

Contractor Telephone: (505) 869-9311

Contractor e-mail: mlucero@kimonm.com

CHANGE ORDER JUSTIFICATION

During construction of the CR-54 Los Pinos All-Weather Crossing Project unforeseen field, design, and utility conflicts arose that caused delays in the schedule. In addition, seasonal and weather-dependent requirements for seeding affected the scheduling of the remaining work. These delays and the requirements for optimal seeding result in the need for a 24 Day extension of the date for Substantial Completion of the project.

Attachment A, Contractor's letter dated July 22, 2026, requesting an additional 24 Days.

You are directed to make the following change to Agreement No. 2025-0258-PW/DK.

1. Article 3.3 (Substantial Completion), insert a subpart B to read:

B. By Change Order No. 2 the date for Substantial Completion is extended by 24 Days and the date for Substantial Completion is August 7, 2026.


NOT VALID UNTIL SIGNED BY THE COUNTY, ENGINEER AND CONTRACTOR.
Signature of the Contractor indicates its agreement herewith, including any adjustment in the contract sum or contract time.

Contract time will be increased by:
The date of Substantial Completion:

24 Days
08/7/2026

APPROVED:

SANTA FE COUNTY



Gregory S. Shaffer
Santa Fe County Manager

8/13/2026

Date


Approved as to form:

Roberta D. Joe for W.B.
Walker Boyd
Santa Fe County Manager

7/27/2026

Date

CONTRACTOR – KIMO CONSTRUCTORS, INC.



8-11-26

Date

ENGINEER – WSP USA, INC.

Burke.Lokey@wsp.com

Digitally signed by
Burke.Lokey@wsp.com
DN: cn=Burke.Lokey@wsp.com
Reason: I have reviewed this
document
Date: 2026.07.30 10:18:41 -06'00'

Date

Attachment A



KIMO CONSTRUCTORS, INC.
3681 HIGHWAY 47
Bosque Farms, NM 87068
www.kimonm.com



July 22, 2026

Santa Fe County

Attn: Ira G. Roybal – Project Manager III

Attn: Curt Temple – Section Manager

WSP

Attn: Ernest Archuleta - Project Manager

Attn: Burke Lokey – Project Engineer

Attn: Jonathon Wasson – Project Inspector

Re: Request for additional Contract Days

Project: CR-54 (Los Pinos Road) Project

Mr. Roybal,

Kimo Constructors, Inc. respectfully requests an extension of the Contract Time for the Los Pinos Project due to delays and impacts encountered during construction that have affected the overall project schedule. Kimo is requesting 24 additional contract days, extending our substantial completion date to August 7, 2026.

Throughout the course of the work, the project has experienced several unforeseen conditions and coordination issues that have impacted construction, including but not limited to:

Field conflicts that required additional coordination and sequencing of work.

Design-related issues requiring clarification, review, and resolution before work could proceed.

Utility conflicts and utility coordination that affected planned construction activities and required adjustments to the schedule.

Scheduling constraints associated with the installation and establishment of permanent seeding, including seasonal and weather-dependent requirements necessary to achieve successful vegetation establishment.

These circumstances have collectively delayed the progress of the work despite Kimo Constructors' continued efforts to mitigate impacts through schedule adjustments, coordination with project stakeholders, and efficient allocation of labor and equipment whenever practical.

The requested contract time extension is necessary to account for the cumulative effect of these delays and to allow for completion of the remaining work in accordance with the project plans, specifications, and contract requirements.

Phone (505) 869-9311 Fax (505) 869-9312
CID License #60316, NMDOT DBE 991012, New Mexico Public Works # 00263200060701
Certified Small Business, HubZone, Veteran Owned, Indian Owned Business

We respectfully request that the Owner and Engineer review this request for an additional 24 contract days. Kimo Constructors will provide any additional documentation, schedule updates, or supporting information necessary to facilitate your review. Kimo has surveyed for the seeding plan, and should have a seeding submittal shortly, in which the seeding will need to be completed before final completion.

Thank you for your consideration. We appreciate your continued cooperation and look forward to successfully completing the project.

Sincerely,

Lucas Lucero
Kimo Constructors